



ROAD PROJECT UPDATES

FLORENCE ROAD WIDENING –

Three-lane widening design underway. Project anticipated to bid in December 2014.

ENON SPRINGS ROAD WEST EXTENSION –

Project is on hold awaiting approval from FHWA on the I-24 Interchange. Design is complete.

INTERCHANGE AT I-24 / ROCKY FORK ROAD –

Awaiting funding and approval from FHWA. Anticipated construction 48-60 months after approval.

WEAKLEY LANE IMPROVEMENTS AT SWAN DRIVE –

FHWA / TDOT funding is allocated and contract is approved. Design is underway. Anticipated construction start 8-10 months.

LANE EXPANSION ON STONECREST BLVD. AT SAM RIDLEY PKWY. –

Project includes the addition of turn lanes on Stonecrest Blvd. Project is approved and funding allocated from FHWA and TDOT. Design is underway. Anticipated construction start in 6-8 months.

INTELLIGENT TRAFFIC SYSTEM & TRAFFIC TIMING –

Project is approved by TDOT / FHWA and funding has been allocated. Design will begin this year with construction funded for 2015.

PAVING –

New paving will begin in July 2014. Selection of locations is being reviewed.